

CITY COUNCIL

For City Clerk's Use:

☐

APPROVED

☐

DENIED

Reso No. _____

File No. _____

Ord No. _____

Agenda Item No.: 5

Date: June 16, 2010

TO: Honorable Mayor and Members of the City Council

FROM: Joyce Masterson, Assistant to the City Manager/Project Manager

SUBJECT: POLICE AND FIRE HEADQUARTERS NOTICE OF COMPLETION – J.G. TATE FIRE PROTECTION SYSTEMS, INC.

RECOMMENDATION:

It is requested that Council approve and accept these improvements and authorize staff to file a Notice of Completion for J.G. Tate Fire Protection Systems, Inc. (Bid Package 15B – Fire Sprinklers) for the Police and Fire Headquarters.

FISCAL ANALYSIS:

The Construction Manager's estimate for the project was \$770,000. The contractor's original bid was \$688,111. Additional change orders in the amount of \$119,074.72 were required, bringing the total cost of the project to \$807,185.72. Funding was from Prop P bond funds.

CORRELATION TO THE CITY COUNCIL ACTION PLAN:

Item relates to the Infrastructure and Public Facilities Element of the 2009-10 Council Action Plan.


PREVIOUS ACTION:

On February 27, 2008 the City Council accepted the bid of J.G. Gate Fire Protection Systems, Inc. in the amount of \$688,111.00. On December 2, 2009 the City Council approved a construction change order in the amount of \$61,627.46 for additional work at the Police and Fire Headquarters. On March 24, 2010 Council approved a construction change order in the amount of \$10,346.05.

BACKGROUND:

The project consisted of the construction of fire protection equipment at the Police and Fire Headquarters.

Respectfully submitted,



Joyce Masterson
Assistant to the City Manager