

TO:

Honorable Mayor and Members of the City Council

FROM:

Joyce Masterson, Assistant to the City Manager/Project Manager

SUBJECT: POLICE AND FIRE HEADQUARTERS NOTICE OF COMPLETION - J.P. WITHEROW

### **RECOMMENDATION:**

It is requested that Council approve and accept these improvements and authorize staff file a Notice of Completion for J. P. Witherow Roofing (Bid Package 7A Roofing) for the Police and Fire Headquarters at 1163 N. Centre City Parkway.

## **FISCAL ANALYSIS:**

The contractor's original bid was \$887,100. Additional expenditures in the amount of \$376,633.30 were required, bringing the total cost of the project to \$1,263,733.30. Funding for the project was derived from Prop P bond funds.

#### CORRELATION TO THE CITY COUNCIL ACTION PLAN:

This item relates to the Infrastructure and Public Facilities element of the 2009-2010 Council Action Plan.

# PREVIOUS ACTION:

On August 13, 2008, Council accepted the bid of J.P. Witherow Roofing in the amount of \$887,100 for the construction of Fire Phase IV Bid Package 7A (Roofing) of the Police and Fire Facility. On March 18, 2009, Council approved a construction change order with J.P. Witherow Roofing in the amount of \$117,796 for the installation of lightweight insulating concrete on the roof which had been deducted from another contractor's scope of work. Council also approved a change order in the amount of \$117,738.04 on September 2, 2009, which was needed due to design errors and omissions and additional contract time due to a revised completion date. On February 24, 2010, Council approved construction change orders in the amount of \$95,064.35. On August 18, 2010, Council approved construction change orders in the amount of \$42,643.91.

J.P. Witherow Notice of Completion September 1, 2010 Page 2

# **BACKGROUND**:

This project consisted of the roofing for the Police and Fire Headquarters at 1163 N. Centre City Parkway.

Respectfully submitted,

Joyce Mustuse

Joyce Masterson

Assistant to the City Manager