

CITY COUNCIL

For City Clerk's Use:

☐ **APPROVED** ☐ **DENIED**

Reso No. _____ File No. _____

Ord No. _____

Agenda Item No.: 4
Date: January 25, 2012

TO: Honorable Mayor and Members of the City Council
FROM: Christopher W. McKinney, Director of Utilities
SUBJECT: Notice of Completion for the Secondary Clarifiers Rehabilitation Project

RECOMMENDATION:

It is requested that Council adopt Resolution No. 2012 – 09 authorizing the Director of Utilities to file a Notice of Completion for the Secondary Clarifiers Rehabilitation Project.

FISCAL ANALYSIS:

Final construction cost was \$473,550. The City of San Diego will reimburse the City of Escondido 29.0% of the cost of the project.


PREVIOUS ACTION:

On August 10, 2011, Council approved the bid award of \$443,700 to Stanek ("Stanek") Constructors Incorporated of Escondido with Resolution 2011-109 for the Secondary Clarifiers Rehabilitation Project (the "Project") at the Hale Avenue Resource Recovery Facility. On December 8, 2010 the procurement of the replacement mechanical equipment installed by Stanek for the secondary clarifiers was approved by Council in the amount of \$406,516 with Resolution 2010-178.

BACKGROUND:

This Project rebuilt the mechanical components of two clarifiers built in 1984. The clarifiers had been in continuous operation for 27 years, and had reached the end of their reliable service. The contract was bid with mechanical parts procured by the City. Necessary changes to make the new equipment fit the old concrete tanks were made, and account for the increase in construction costs. The new mechanical parts provide for an improved center column sludge withdrawal system to match existing.

Respectfully submitted,


Christopher W. McKinney
Director of Utilities



Neil Greenwood
Utilities Construction Project Manager

RESOLUTION NO. 2012-09

A RESOLUTION OF THE CITY COUNCIL OF
THE CITY OF ESCONDIDO, CALIFORNIA,
APPROVING FILING A NOTICE OF
COMPLETION FOR THE SECONDARY
CLARIFIERS REHABILITATION PROJECT

WHEREAS, the two 1984 Secondary Clarifiers at the Hale Avenue Resource Recovery Facility provide essential wastewater treatment service; and

WHEREAS, the Secondary Clarifiers Rehabilitation Project completely rebuilt the mechanical components to extend the useful life of the clarifiers; and

WHEREAS, authorized representatives from the City of Escondido declared work performed under this contract to be completed as of November 25, 2011; and

WHEREAS, the City of Escondido Staff and the Director of Utilities deems the filing of the Notice of Completion to be valid and recommends approval; and

WHEREAS, the City Council desires at this time and deems it to be in the best public interest to approve the filing of the Notice of Completion;

NOW, THEREFORE, BE IT RESOLVED by the City Council of the City of Escondido, California, as follows:

1. That the above recitations are true.
2. That the City Council accepts the recommendation of the Director of Utilities.
3. That the City Council of the City of Escondido hereby approve the request to file Notice of Completion for the Secondary Clarifiers Rehabilitation Project.